

109年度臺北市地方教育發展基金資本支出重大計畫項目付款甘特圖

計畫(工程)名稱：臺北市立南港高級中學綜合教學大樓新建工程

概算金額：4,000,000元

執行項目	108年(含以前)												109年												110年												111年												付款金額	進度說明	未來可預見之困難	因應策略及解決方案	
	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12					
合計																																																		724,914,564			
一、工程專案管理階段																																																		19,520,692			
1. 規劃審查階段																																																					
2. 都市計畫審查																																																					
3. 細部設計規劃																																																					
二、統包工程設計與相關執照審議階段																																																		6,953,568			
三、施工階段																																																		698,440,304	基地施工噪音，影響師生教學、干擾鄰房作息。	1. 積極溝通師生、里民、家長參與工程進度說明 2. 落實施工進度管控依時、如質完成。	
1. 結構體工程																																																					
2. 建築裝修工程																																																					
3. 水電消防空調工程																																																					
4. 其他周邊設施工程																																																					
合計																																																		724,914,564			
108年度含以前付款																																																		2,000,000			
109年度付款																																																		4,000,000			
110年度付款																																																		321,800,000			
111年度付款																																																		397,114,564			

註1：本案預計109年度執行金額4,000,000元。  
 註2：本表右上方概算金額，請查填109年度概算數，如屬分年延續性計畫或109年度新興繼續性計畫項目，仍請查填109年度概算數，並請於表格下方備註說明計畫辦理期程及總經費等必要說明文字。  
 註3：合建工程統一由主辦機關查填。

製表人：事務組長石美玲

業務單位：教師兼總務主任莊秀婉

機關首長：教師兼教務主任劉乃元

計畫負責人(PM)：教師兼總務主任莊秀婉

主辦會計：會計室主任陳毓娟